

System Software Baseline Releases			
Release	Purpose	Deadline	Status
3.5 MNR	System Level Software (Wayside, Office, Onboard Equipment)	May-19	May-19 (A)
3.5 LIRR	Supports RSD on pilots and ERSD on non-pilot segments	Jun-19	Jun-19 (A)
3.6 LIRR	Supports ERSD for non-pilot segments	Oct-19	Oct-19 (A)
3.6 MNR	System Release for Variance Fix (Wayside, Office)	Jun-20	Jun-20 (A)
3.7 LIRR	Supports ERSD for non-pilot segments with B2B	Mar-20	Mar-20 (A)
3.8 LIRR	HMAC and STS-ST5 Interface	Jun-20	Jun-20 (A)
3.9 LIRR	Operational Improvements	Oct-20	Oct-20 (A)

Line Segments in Revenue Service			
Railroad	Segment	Planned	Current
LIRR/3.5	Port Washington Branch (Pilot Line 2)	Dec-18	Dec-18 (A)
LIRR/3.5	Montauk Branch - Babylon to Patchogue (Pilot Line 1)	Dec-18	Dec-18 (A)
LIRR/3.5	Oyster Bay Branch	Oct-19	Oct-19 (A)
LIRR/3.5	Hempstead Branch	Oct-19	Aug-19 (A)
LIRR/3.5	Long Beach Branch	Oct-19	Oct-19 (A)
LIRR/3.5	Far Rockaway Branch	Nov-19	Oct-19 (A)
LIRR/3.5	West Hempstead Branch	Nov-19	Oct-19 (A)
LIRR/3.5	Port Jefferson Branch	Nov-19	Nov-19 (A)
LIRR/3.7	Main Line 49-74 - Ronkonkoma to Riverhead	Mar-20	Feb-20 (A)
LIRR/3.7	Main Line 74-94 - Riverhead to Greenport	Mar-20	Feb-20 (A)
LIRR/3.5	Central Branch	Dec-19	Nov-19 (A)
LIRR/3.6	Atlantic Branch	Jun-20	Jun-20 (A)
LIRR/3.6	Montauk Branch - East of Patchogue	Feb-20	Feb-20 (A)
LIRR/3.6	Main Line 3-10 - Woodside to Jamaica	Mar-20	Mar-20 (A)
LIRR/3.6	Main Line 10-15 - Jamaica to Floral Park	Jul-20	Jul-20 (A)
LIRR/3.6	Main Line 15-25 - Floral Park to Hicksville (Third Track Construction Project)	Aug-20	Aug-20 (A)
LIRR/3.6	Main Line 25-49 - Hicksville to Ronkonkoma	Jul-20	Jul-20 (A)
LIRR/3.9	Jamaica	Oct-20	Oct-20 (A)
LIRR/3.6	Montauk Branch - West of Babylon	Feb-20	Dec-19 (A)
LIRR/3.9	Main Line 0-3 - Grand Central Tunnels to Harold Valley	Nov-20	●
LIRR/3.7	Valley	Jul-20	Jul-20 (A)
MNR/3.5	Hudson Line (Tarrytown - Croton Harmon)	Nov-18	Nov-18 (A)
MNR/3.5	Danbury Branch	Aug-19	Aug-19 (A)
MNR/3.5	Hudson Line (Croton - Harmon - Poughkeepsie)	Nov-19	Sep-19 (A)
MNR/3.5	Hudson Line (Morris Heights - Tarrytown)	Dec-19	Nov-19 (A)
MNR/3.5	New Canaan Branch	Jun-20	Mar-20 (A)
MNR/3.5	Harlem Line (Melrose - North White Plains)	Mar-20	Jan-20 (A)
MNR/3.6	New Haven Line (Bridgeport - New Haven)	Jun-20	Jun-20 (A)
MNR/3.6	New Haven Line (Woodlawn - Bridgeport)	Aug-20	Aug-20 (A)
MNR/3.5	Harlem Line (North White Plains - Wassaic)	Jun-20	Dec-19 (A)
MNR/3.5	Waterbury Branch		

\*It is contemplated that the Waterbury MTEA (Mainline Track Exclusion Addendum) will be extended until the completion of new Cab Signal on the branch

LEGEND

●	No Near Term Impact to Contract Schedule and on target to meet PTC Deadline
●	Impact to Contract Schedule or interim project milestone, but no impact to meet PTC Deadline.
●	Significant impact to Contract Schedule and ability to meet PTC deadline.

PTC Safety Plan (PTCSP)		
RR	Planned	Current
PTCSP submitted to LIRR	Jun-19	Jun-19 (A)
LIRR submits PTCSP to the FRA	Jul-19	Jul-19 (A)
LIRR PTCSP in review by FRA for Conditional Approval	Nov-20	●
PTCSP submitted to MNR	Jul-19	Jul-19 (A)
MNR submits PTCSP to the FRA	Aug-19	Aug-19 (A)
MNR PTCSP in review by FRA for Conditional Approval	Nov-20	●

MNR Tenants	Interoperability date	Status
Amtrak	Dec-20	●
CSX	Dec-20	●
Providence & Worcester (P&W)	Dec-20	●
PanAm	Dec-20	●
Cdot	Dec-20	●
LIRR Tenants	Interoperability date	Status
Amtrak	Nov-20	●
NYAR	Nov-20	●